

GIZMO Ground-Reference Impedance Monitoring

A human-facing connection, power-up, and construction-monitoring guide
DUNE Far Detector

Manuel Arroyave

Prepared from the available DUNE DocDB, ORC, and legacy operating record

Public review update of August 13, 2026

STOP / SAFETY: This is an integration and commissioning guide, not an approved electrical work procedure and not a substitute for the current Far Detector grounding drawings, ORC, LOTO, hazard analysis, or Procore SOP004. Fixed grounding conductors, the saturable-inductor safety path, the current transformer, and welding returns may be installed or changed only by authorized electrical personnel under the approved work plan. Never lift a safety ground to clear a GIZMO alarm.

Document status	Commissioning draft; technical and electrical-safety approval required before field use.
Primary audience	Installation coordinators, operators, Slow Controls developers, and authorized electrical personnel.
Current hardware basis	Kria-based GIZMO rack described by DUNE-doc-35392-v2; the public software interface is the canonical <code>urn:fnal:gizmo</code> OPC UA model.
Legacy basis	ZedBoard/Zynq GIZMO documents DUNE-doc-1805-v12, 25365-v1, and 27482-v2.
Controlled procedure	Procore: FDC > Administrative > Work Planning and Controls > SOP004 GIZMO (current approved revision).

Contents

1	The one-minute explanation	3
1.1	Rates that must not be confused	3
2	Conceptual connection	4
3	Roles and stop-work boundaries	4
4	Before anyone connects anything	5
4.1	Documents and authorization	5
4.2	Identify the two references	5
4.3	Visual and continuity checks	5
5	Connection sequence	6
5.1	Make connections with the rack de-energized	6
5.2	Independent connection verification	6
6	Step-by-step power-up	7

6.1	Pre-power state	7
6.2	Energize and verify	7
6.3	What remains site-controlled	8
7	Commissioning and baseline	8
7.1	Characterization prerequisites	8
7.2	Frequency selection	8
7.3	Threshold selection	9
8	Routine live monitoring	9
8.1	At the beginning of a shift	9
8.2	Minimum live display	9
8.3	Logging format and retention	10
9	Welding and other planned ground shorts	10
9.1	Before the welding window	11
9.2	When the intentional bond is made	11
9.3	Close the welding window	11
10	Alarm and fault response	12
10.1	Fault-isolation principle	12
11	Normal shutdown and maintenance	13
12	Legacy ZedBoard reference	13
12.1	Legacy hardware and operation	13
12.2	Legacy-only checks	14
13	Kria commissioning record and open items	14
14	Shift record template	15
15	Source documents	15

1 The one-minute explanation

The Far Detector needs two electrical reference systems that serve different purposes:

Detector Ground The cryostat steel containment vessel and the metal structures intentionally bonded to it. This is the quiet reference used by detector electronics.

Cavern/Building Ground The bonded infrastructure ground, including the cavern and UFER grounding systems and the grounding conductors used by conventional electrical equipment.

The detector is not simply left floating. An approved safety-ground path connects the two references through one or more *saturable inductors*. At small AC currents an inductor presents impedance and helps limit noise current. Under a large fault current it saturates and provides a low-impedance path so that protective devices can operate. The monitor is not the safety ground; it only observes the integrity of the grounding arrangement.

GIZMO (Ground Current Impedance MOonitor) injects a small, known AC stimulus between the two ground references. A Pearson current transformer (CT) measures the portion that returns through the intended safety-ground path. If another conductive path appears—a cable shield, pipe, temporary bond, tool, welding return, or accidental contact—some current bypasses the CT path. GIZMO detects the change and reports a lower equivalent impedance or resistance.

Operator note: A low reading does not identify where the short is. It says that another connection exists between the two reference systems. During an intentional welding bond, GIZMO cannot distinguish that approved temporary connection from an accidental one. Work-state information must therefore be recorded alongside the electrical measurement.

1.1 Rates that must not be confused

Quantity	Nominal or implemented value	Meaning
Excitation frequency	1.4 kHz	Frequency of the injected <i>sine wave</i> . The legacy source does not describe this as a pulse train.
ADC/DAC rate	Approximately 1 MS/s	Internal waveform generation and digitization rate in the ZedBoard design.
Kria fast-history cadence	1 Hz	Implemented cadence for measurement, alarm, lock-in, thermal, uptime, and sequence snapshots.
Kria platform cadence	0.1 Hz	Implemented cadence for chartable operating-system, storage, process, filesystem, and network counters.

The legacy program automatically loads its 1.4 kHz waveform when the `RUN` command starts. A 2021 design study suggested approximately 3 kHz for an assumed Far Detector parasitic capacitance, but that was a model, not a commissioned setting. The maintained Kria source defaults to 1436 Hz; the installed value must still be selected from an in-situ frequency sweep and calibration, then frozen in the approved configuration.

The Kria machine interface is OPC UA Binary over UA TCP using namespace URI `urn:fnal:gizmo`. Site endpoints, certificates, trust lists, roles, and operator authorization remain controlled configuration. A legacy OPC UA server is under development against the same namespace. Slow Controls may prepare against that contract, but shall not treat the legacy connection as commissioned until its acceptance gates pass.

2 Conceptual connection

Figure 1 is intentionally conceptual. It explains the measurement but does not replace the released Far Detector cable schedule or grounding single-line drawing.




Figure 1: Conceptual measurement topology. The CT must observe the intended return path; any parallel detector-to-infrastructure connection changes the measured signal.

The 2018 Far Site grounding requirements state that the Detector Ground is to remain isolated from other grounding systems except through saturable inductors, require ground-monitoring instrumentation, and call for at least two saturable inductors near the detector isolation transformer with separation greater than six feet. The 2025 Kria ORC package documents a *laboratory* rack containing one MS6984 saturable inductor and one Pearson 2100 CT. The released installation drawing must resolve the final Far Detector quantity and topology; the laboratory ORC drawing must not be copied blindly underground.

3 Roles and stop-work boundaries

Role	Permitted work in this guide
Authorized electrical worker	Installs and verifies fixed grounding conductors, CT, saturable inductors, protection devices, rack bonds, and approved test fixture under the controlled electrical procedure.
GIZMO hardware expert	Verifies chassis, Kria image, analog chain, stimulus amplitude/frequency, calibration, and alarm outputs.
Slow Controls / DAQ expert	Configures network, timestamps, one-second fast history, bounded edge retention, off-board replication, archive verification, dashboard, state flags, and stale-data alarm.
Construction coordinator	Declares normal/welding/test states, controls the intentional-bond window, records subcontractor activity, and confirms closeout.
Operator	Performs the released checklist, watches live status, records events, and stops/escalates when acceptance conditions are not met.

STOP / SAFETY: Stop before energizing or injecting a stimulus if a conductor is unidentified, the CT path is bypassed, the saturable-inductor protection differs from the released drawing, the rack safety bond is missing, the Kria image/configuration is unknown, or no responsible electrical/grounding contact is available.

4 Before anyone connects anything

Complete this section at initial installation and whenever the rack, grounding topology, CT, saturable inductor, firmware, or cryostat connection has changed.

4.1 Documents and authorization

1. ☐ Confirm the current approved revision of SOP004 GIZMO and the activity-specific hazard analysis.
2. ☐ Confirm the released Far Detector grounding single-line, cable schedule, CT orientation, saturable-inductor/MOV assembly drawing, and welding plan.
3. ☐ Confirm the Kria rack ORC is released for the installed location and configuration. DUNE-doc-35392 documents the G271 development rack, not automatically the underground installation.
4. ☐ Record the equipment IDs: rack, Kria chassis, PDU, CT, saturable inductor(s), AC/DC converter, calibration, software, FPGA image, and configuration hash.
5. ☐ Name the electrical work lead, GIZMO expert, Slow Controls contact, construction coordinator, and escalation contacts for the shift.

4.2 Identify the two references

An authorized electrical worker shall identify and label:

- the approved *Detector Ground* connection/test point;
- the approved *Cavern/Building Ground* reference/test point;
- the intended safety-ground conductor passing through the CT;
- the detector side and infrastructure side of the saturable-inductor assembly;
- the approved connection point for the stimulus center conductor;
- the rack/chassis bonding point used by the stimulus return.

Important: Do not infer “detector side” from wire color, physical direction, or an old photograph. Verify the released drawing and labels. The legacy ZedBoard documents refer to transformer secondary X0 and particular busbars; those names may not be the Far Detector Kria installation labels.

4.3 Visual and continuity checks

With the applicable circuits in the safe state and LOTO applied where required:

1. ☐ Inspect the rack, CT enclosure, inductor/protection enclosure, connectors, strain relief, and conductor clearances.
2. ☐ Verify the rack and GIZMO chassis are bonded to *Cavern/Building Ground*.

3. ☐ Verify the intended detector safety-ground path is continuous and matches the approved design.
4. ☐ Verify the CT surrounds only the intended conductor(s), is mechanically secure, and is not bypassed by an unmonitored parallel conductor.
5. ☐ Verify no temporary welding lead, shield, pipe bond, test jumper, construction cable, or tool bridges Detector Ground and Cavern/Building Ground.
6. ☐ Verify the alarm beacon is visible and the audible device is appropriate for the work area.

5 Connection sequence

This sequence describes the signal and rack interfaces. Fixed grounding work remains the responsibility of the authorized electrical worker and the controlled installation procedure.

5.1 Make connections with the rack de-energized

1. **Safety-ground assembly.** The authorized electrical worker installs or verifies the approved Detector Ground–CT–saturable-inductor/protection–Cavern/Building Ground path. Do not open this path as part of routine GIZMO work.
2. **CT signal.** Connect the approved coaxial cable from the Pearson CT output to the GIZMO connector designated CT INPUT. Verify both endpoint labels and cable ID.
3. **Stimulus.** Connect the stimulus output using the approved custom cable:
 - the center conductor goes to the designated Detector Ground-side injection point;
 - the outer conductor/return is bonded to the designated rack or Cavern/Building Ground point.

Do not improvise this cable or move the injection point without repeating characterization.

4. **Alarm outputs.** Connect the warning beacon and audible alarm to the labeled GIZMO outputs. Do not use an alarm-power connector as a general auxiliary supply.
5. **Network.** Connect the Kria GIZMO Ethernet port to the assigned detector controls network switch port. Connect the Raritan PDU management port separately if required by the rack drawing.
6. **DC power.** Connect the approved NRTL-listed AC/DC converter to the Kria chassis. DUNE-doc-35392 identifies a 12 VDC, 5 A converter for the development rack. Verify the installed chassis label before connection.
7. **PDU input.** Connect the Raritan PDU only to the approved branch circuit and adapter specified by the installed rack ORC. Check protective-earth continuity before energizing.

STOP / SAFETY: Never perform make-before-break or bypass work on the CT/safety-ground conductor from this guide. The old setup package references a separate CT bypass procedure. That operation requires its own released procedure, tools, hazard controls, and authorized electrical worker.

5.2 Independent connection verification

Before power-up, a second qualified person should perform a point-to-point check against the released drawing. Read each cable label aloud and record initials for:

Connection	Installed by	Verified by
CT output → GIZMO CT input		
Stimulus center → approved Detector Ground-side point		
Stimulus return/chassis → approved Cavern/Building Ground		
Beacon and audible alarm outputs		
Kria and PDU network ports		
12 VDC supply and PDU branch circuit		
Safety path and CT routing match released drawing		

6 Step-by-step power-up

6.1 Pre-power state

1. ☐ Confirm work state is **COMMISSIONING** or **NORMAL**; no undeclared welding activity is in progress.
2. ☐ Confirm all connection-verification rows above are signed.
3. ☐ Confirm the approved logging and archive plan is available, the Kria has sufficient storage headroom, and every required off-board replica is provisioned for post-boot verification.
4. ☐ Confirm the approved Kria software/FPGA/configuration identifiers are available. If any identifier is unknown, record it as unknown and do not claim the system is commissioned.
5. ☐ Confirm the selected excitation is disabled until the electrical lead authorizes injection.

6.2 Energize and verify

1. Energize the rack PDU from the approved branch circuit. Verify normal PDU status and protective-earth indication.
2. Energize the Kria GIZMO 12 VDC supply. Check for normal front-panel power indicators, abnormal sound, odor, heat, or smoke. De-energize immediately if any abnormal condition appears.
3. Wait for the approved Kria boot interval. Confirm `gizmo.target` and the required component services are healthy through the approved operational workflow; record the installed runtime and model versions.
4. Verify OPC UA reachability from the assigned Slow Controls host, resolve `urn:fnal:gizmo` at connection time, and validate device identity. Use the registered hostname, address, certificate, and trust policy from site configuration; do not use historic ZedBoard connection data from old documents.
5. Verify the system clock and data timestamp are UTC and advancing. The legacy display required the measurement time to remain within 10 seconds of the system time; the Kria acceptance criterion is **TBD**.
6. Start the approved acquisition target and confirm the configured excitation waveform, frequency, amplitude limit, and calibration ID before enabling stimulus. Public service names and commands are documented in the maintained Kria runtime; their use still requires the site-approved procedure.
7. With authorization from the electrical lead, enable the configured stimulus only after its waveform, frequency, and amplitude have been approved for the installed topology. Record the actual settings; do

not substitute a legacy nominal value.

8. Confirm the local historian records one fast snapshot per second, sequence numbers advance, timestamps are monotonic, platform snapshots arrive every ten seconds, and no parse/quality flags are set.
9. Confirm a plausible stable reading against the most recent commissioned baseline. Do not use a ProtoDUNE, LArTF, MINOS, or laboratory resistance value as the Far Detector baseline.
10. Verify the dashboard shows impedance, threshold, data age, hardware state, work state, and alarm state. Confirm the SQLite edge store is advancing and every configured replica cursor is healthy.

Expected result: The system is ready for routine monitoring only when the reading is stable around the commissioned baseline, the alarm threshold and calibration ID are correct, data age is within its limit, local storage is active, and the work state is explicitly recorded.

6.3 What remains site-controlled

The public Kria runtime defines the component services, canonical OPC UA namespace, typed monitoring values, bounded configuration writes, operations, historian, and dashboard. It intentionally does not publish production endpoints, credentials, certificate material, target images, calibration state, network configuration, or authorization policy. The controlled revision of this guide must identify the approved runtime/configuration, endpoint, trust and role policy, exact field commands, rollback, and recovery steps. Legacy commands such as `./GIZMO.elf`, `RUN`, `load_f`, and `set_th` are not Kria commands.

7 Commissioning and baseline

Commissioning establishes what “normal” means for the actual cryostat, grounding conductors, saturable inductors, CT, stimulus cable, and installed firmware. A threshold without a site-specific characterization is not defensible.

7.1 Characterization prerequisites

The legacy characterization procedure requires equipment powered from the detector isolation transformer to be powered down, the transformer primary locked out/tagged out, and detector-ground connections controlled before a decade box is inserted. Apply the current approved equivalent; do not reproduce that test casually during construction.

Use only an approved resistive/capacitive test fixture. The test plan should obtain:

- open/reference response and noise distribution;
- response to known resistances spanning normal isolation through alarm conditions;
- response to known capacitances representative of the installed detector;
- frequency response over the approved scan range;
- response with representative construction equipment on and off;
- end-to-end verification of beacon, audible alarm, Slow Controls alarm, and logging flags.

7.2 Frequency selection

Select the operating frequency from measured data, not tradition alone. The chosen frequency should:

1. avoid resonances of the installed saturable-inductor and detector-capacitance network;
2. avoid strong coherent facility or switching-noise lines;
3. provide a large and monotonic separation between the open/normal state and known resistive shorts;
4. provide stable I/Q demodulation and acceptable variance over representative work conditions;
5. remain within the approved stimulus-current and touch/noise limits.

Record the sweep, fit, chosen frequency, waveform, amplitude, uncertainty, calibration file/hash, and approver. Changing frequency, amplitude, CT, stimulus routing, saturable inductor, or major cryostat bonding requires review and normally re-characterization.

7.3 Threshold selection

The threshold is a site-specific engineering decision. A useful proposed rule is to place it far enough from the normal distribution to avoid nuisance alarms, while guaranteeing detection of the maximum short resistance that must be found. Document both margins using the characterization data. Do not copy the legacy $100\ \Omega$ example or historic $5\text{--}6\ \Omega$ direct-short reading into the Far Detector configuration without validation.

8 Routine live monitoring

8.1 At the beginning of a shift

1. Confirm the work-state selector is correct: `NORMAL`, `WELDING`, `TEST`, `MAINTENANCE`, or `UNKNOWN`.
2. Confirm data age is below the approved stale limit and the last record time is current UTC.
3. Confirm measured impedance is above the approved alarm threshold and within the baseline band.
4. Confirm frequency, amplitude, calibration ID, firmware/configuration ID, and threshold match the shift reference.
5. Review the previous 12 hours for steps, drift, gaps, or unclosed welding windows.
6. Confirm local historian, free-space guard, replica cursor, and archive status. Record the check in the shift log or Procore summary.

8.2 Minimum live display

The operator should see, on one screen:

- current impedance/resistance and threshold, in ohms;
- a time trend with at least the previous 12 hours;
- I, Q, and magnitude or equivalent Kria diagnostics;
- data age and sample quality;
- excitation frequency and enabled state;
- hardware/configuration/calibration IDs;

- current construction work state and active welding permit/window;
- local historian, replica, archive, and network health;
- alarm status and acknowledgement history.

8.3 Logging format and retention

The implemented Kria historian uses SQLite schema version 2. Do not use a Procore spreadsheet as the raw data store and do not copy the live SQLite file while its WAL writer is active. Create an immutable archive with the SQLite online-backup API or a checkpointed export, then record its checksum, schema version, runtime version, model digest, and capture-path digest in the controlled archive manifest.

Record class	Implemented cadence / retention	Purpose
Fast snapshot	1 second / 14 days on Kria	Measurement, authoritative alarm, lock-in values, phase, thermal values, uptime, and sequence.
Platform snapshot	10 seconds / 30 days on Kria	Chartable operating-system, storage, process, filesystem, and network counters.
Minute rollup	1 minute / 365 days on Kria	First, last, minimum, maximum, mean, count, and worst OPC UA status.
Transition event	on change / 1825 days on Kria	Alarm, quality, clock, boot, network, service, and historian state changes.

Every stored scalar retains its OPC UA value, StatusCode, and source timestamp; the row also records historian receive time and, for fast data, sequence and stream epoch. Raw SDR/ADC frames are excluded. The measured planning rate is approximately 1.48 GB per continuously operating month. The bounded Kria policy occupies about 1.26 GB in replay; a permanent off-board replica may disable age-based pruning while retaining the free-space guard and independent backup requirements.

Replication is cursor-based, bounded, transactional, and idempotent. It transfers inserts and updated rollups, never deletion. The board-local store is the authoritative edge buffer; each off-board replica and the site Ignition historian are independent downstream records with their own retention and restore acceptance.

Procore should contain human summaries and controlled events:

- automatically generated 6-, 12-, or 24-hour plots and statistics;
- shift start/end checks;
- welding-window start/end and permit/work-package reference;
- alarm events, acknowledgements, investigation, and disposition;
- links to the immutable archive, checksum, configuration, and calibration.

9 Welding and other planned ground shorts

Welding may intentionally connect Detector Ground to Cavern/Building Ground through the welding equipment or a temporary bonding arrangement. During that interval, a low GIZMO reading is expected, but it also masks any second accidental short. The work window must be controlled and time-correlated with the data.

9.1 Before the welding window

1. The construction coordinator confirms the approved welding procedure, work package, location, subcontractor supervisor, expected grounding/bonding arrangement, and start/end authorization.
2. The electrical/grounding lead confirms that the welding return and temporary bonds match the approved plan. GIZMO does not authorize or validate welding-current routing.
3. The operator verifies at least five minutes of stable pre-work baseline with no active alarm or data-quality issue. Five minutes is a proposed operational value and must be approved in SOP004.
4. Record a `WELDING_PREP` event with UTC time, work-package ID, location, company, supervisor, and expected duration.
5. Confirm continuous one-second fast-history capture and a healthy edge buffer. Do not stop acquisition because a short is expected.
6. If audible/visual alarms must be inhibited to conduct the work, use only the approved software alarm-management method. Preserve raw data and an unmistakable `ALARM_INHIBITED` flag. Do not disconnect the CT, stimulus, safety-ground path, or monitor to silence an alarm.

9.2 When the intentional bond is made

1. Record `WELDING_ACTIVE` at the actual time the bond/return becomes effective.
2. Confirm GIZMO sees the expected transition. If no change is observed when the approved topology predicts one, stop and ask the grounding/GIZMO expert to verify the measurement path.
3. Keep the dashboard visible and monitor data age, hardware health, and logging continuity. Impedance alone is not a valid isolation indicator while the intentional short exists.
4. Record any additional temporary bonds, cable changes, moves, pauses, or work-area changes as timestamped events.
5. Treat a loss of GIZMO data as loss of construction monitoring. Pause ground-affecting work unless the approved work plan explicitly defines an alternative.

9.3 Close the welding window

1. The subcontractor confirms welding has stopped and all temporary leads/bonds identified in the work plan have been removed or placed in their specified final state.
2. Record `WELDING_BOND_REMOVED` at the actual removal time.
3. Verify the impedance returns toward the pre-work baseline and the normal alarm state restores. The legacy system recovered within approximately three seconds after removing a test short; use the measured Kria recovery time and approved acceptance window.
4. Require a stable post-work interval. A proposed quantitative criterion is: no bad-quality flags and all samples remain within the larger of the approved absolute tolerance or 3σ of the pre-work baseline for at least 60 seconds. The grounding group must approve the final criterion.

5. If the reading does not recover, keep the work area controlled. Do not begin by removing the safety ground. Inspect the newly installed work, temporary leads, shields, piping, scaffolding, tools, and recent cable connections using the approved fault-isolation plan.
6. Record `WELDING_CLOSED` only after the electrical/grounding lead and construction coordinator accept the post-work state. Attach the before/after plot to the shift or Procore record.

STOP / SAFETY: An intentional welding short is not a nuisance alarm to be ignored. It is a declared alternate system state. If the work state is unknown, the welding window has expired, or the physical bond configuration does not match the approved plan, treat the low reading as an unexpected ground fault.

10 Alarm and fault response

Observation	Meaning	Immediate operator response
Impedance below threshold during <code>NORMAL</code>	Possible new conductive path between ground references	Stop new ground-affecting work; record UTC time; notify construction coordinator and grounding expert; preserve data; inspect recent changes under the approved fault plan. Never lift the safety ground.
Impedance below threshold during declared <code>WELDING</code>	Expected intentional bond, but additional shorts are masked	Verify active work package, location, and time window. Continue data/health monitoring. If the declared state is wrong or expired, handle as an unexpected fault.
Sudden step that remains above threshold	Topology or capacitive coupling may have changed	Record event, identify simultaneous work, compare I/Q and magnitude, and ask the grounding expert whether a new baseline/characterization is required.
Stale timestamp, missing samples, or sequence gaps	Monitoring coverage is lost or degraded	Raise a distinct stale-data alarm. Pause ground-affecting work unless the approved procedure provides an alternative monitor. Recover the logger without erasing the local file.
Implausible value, clipping, I/Q discontinuity, or frequency mismatch	Analog chain, CT, stimulus, configuration, or calibration problem	Mark data invalid; do not reinterpret it as good isolation. Check configuration ID and hardware status; escalate to the GIZMO expert.
Alarm does not activate during an authorized test	End-to-end protection/notification failure	Do not release to routine monitoring. Verify threshold, test fixture, beacon, audible output, Slow Controls path, and CT/stimulus topology.

10.1 Fault-isolation principle

Look first at what changed immediately before the transition. Use construction records to divide the search by area or work package. Disconnect or isolate candidate paths only under the controlling procedure and

with the responsible system owner. Never use GIZMO as permission to disconnect protective grounding or defeat electrical safety.

11 Normal shutdown and maintenance

1. Record the reason, UTC time, current work state, impedance, threshold, configuration ID, and last healthy sample.
2. Close or pause ground-affecting construction work unless the approved plan provides another active monitor.
3. Verify the last historian write and every required replica cursor. If an archive is required, create a consistent online backup or checkpointed export, calculate its checksum, and record the storage reference.
4. Disable the excitation using the approved Kria control: **TBD**. Confirm the status reports stimulus off.
5. Stop the acquisition service using the approved Kria method: **TBD**.
6. De-energize the Kria chassis and rack PDU only when authorized by the rack procedure.
7. Disconnect signal, network, or DC cables only after power is off and the work is released.
8. Leave the permanent safety-ground and saturable-inductor path in its approved state. Any work on it requires the separate electrical procedure.

12 Legacy ZedBoard reference

This section helps experts interpret the old unit and historical data. It is not the Kria operating procedure.

12.1 Legacy hardware and operation

The old GIZMO uses a ZedBoard with a Xilinx Zynq XC7Z020, a 16-bit DAC, and a 12-bit ADC operating at approximately 1 MS/s. Firmware provides deterministic stimulus/acquisition timing. Linux software demodulates the digitized waveform to I and Q, applies low-pass filtering, and derives magnitude and a calibrated resistance estimate.

The 2022 engineering note specifies an approximately 22 mA peak-to-peak, 1.4 kHz sine stimulus; the older 2017 note specifies approximately 100 mA peak-to-peak. This is a hardware/software revision difference and another reason to record configuration rather than assume an amplitude.

Historical shell output has the form:

```
RES=154.8 TH=100 ( mag=268.640, I=265.217, Q=-42.746 )
```

The public LArTF client polls the shell every two seconds and writes RES, TH, mag, I, and Q to InfluxDB. Its hostname, account, host-key policy, paths, and authentication behavior are historical examples and must not be reused as a production security design.

The planned legacy OPC UA server is expected to publish the common `urn:fnal:gizmo` contract and explicit non-good quality for unsupported or stale values. This guide assumes that work proceeds, but the server remains a commissioning dependency: Ignition history and alarms shall not be enabled until identity, coherent-cycle, display-comparison, restart, network-loss, and read-only-boundary tests pass.

12.2 Legacy-only checks

For a correctly configured legacy unit:

- power-up normally starts monitoring automatically, but different document revisions disagree on whether the last threshold is retained or a $500\ \Omega$ alarm threshold is loaded after a power cycle;
- the front panel displays measured resistance, threshold, system time, and last-measurement time;
- system and measurement times should differ by no more than 10 seconds;
- RUN loads the 1.4 kHz waveform automatically;
- changing `threshold.txt`, using `set_th`, running `CAL`, changing waveform/amplitude, or manipulating relays is expert work tied to the installed image.

13 Kria commissioning record and open items

The following fields must be completed before this draft can become a field procedure.

Controlled item	Approved value / reference
Underground rack ID and released ORC	TBD
Far Detector grounding single-line and cable schedule	TBD
Saturable-inductor quantity, IDs, protection, and placement	TBD
Pearson CT ID, orientation, cable ID, and transfer factor	TBD
Detector-side stimulus connection point	TBD
Cavern/Building Ground stimulus return point	TBD
Kria hostname, OPC UA endpoint, certificate/trust policy, and network owner	TBD
Kria OS, FPGA image, application, and configuration IDs	TBD
Approved runtime version; startup, enable, disable, restart, and recovery commands	TBD
Boot time, update cadence, stale-data limit, and recovery time	TBD
Excitation waveform, frequency, amplitude, and tolerance	TBD
Calibration file/hash, validity range, uncertainty, and owner	TBD
Normal baseline band and alarm threshold	TBD
Authorized alarm-test fixture and procedure	TBD
Slow Controls endpoint, roles, selected fields, status bits, and alarms	TBD

Controlled item	Approved value / reference
Historian schema 2 archive, local retention, checksum, and restore record	TBD
Off-board replica/archive destination, retention, and owner	TBD
Welding-state interface and authorized alarm-inhibit method	TBD
Shift, electrical, grounding, Slow Controls, and emergency contacts	TBD

14 Shift record template

Date / shift / operator
 Rack / chassis / configuration
 ID
 Calibration ID / threshold
 Excitation waveform /
 frequency / amplitude
 Baseline at shift start
 Data age / historian / replica /
 archive status
 Active work state / work
 package
 Welding windows and
 subcontractor lead
 Alarms, steps, gaps, or
 interventions
 Baseline at shift end
 Archive reference and checksum
 Summary plot / Procore record
 Open issues and handoff

15 Source documents

1. DUNE-doc-35392-v2, *ORC Documents for DUNE Impedance Monitor Rack in FNAL HEERC G271*. Current Kria rack hardware basis; laboratory/development configuration.
<https://docs.dunescience.org/cgi-bin/private/ShowDocument?docid=35392>
2. DUNE-doc-1805-v12, *GIZMO: Ground Current Impedance MOnitor*. Legacy engineering note, operations, setup instructions, diagrams, and schematics.
<https://docs.dunescience.org/cgi-bin/private/ShowDocument?docid=1805>
3. DUNE-doc-25365-v1, *LArTF Impedance Monitor System for 2x2*. 2022 engineering note, characterization, and operating tips.
<https://docs.dunescience.org/cgi-bin/private/ShowDocument?docid=25365>
4. DUNE-doc-27482-v2, *MINOS Impedance Monitor System*. Legacy SD-card, chassis, calibration, PMOD, and testing material.
<https://docs.dunescience.org/cgi-bin/private/ShowDocument?docid=27482>

5. DUNE-doc-285-v11, *DUNE Grounding Plan*; file *LBNF/DUNE Far Site Detector Grounding System Requirements*, April 8, 2018.
<https://docs.dunescience.org/cgi-bin/private/ShowDocument?docid=285>
6. D. Subedi, *Ground Impedance Monitor Technical Report*, 2021. ZedBoard architecture and Far Detector frequency study.
https://dsubedi.info/data/I1/FNAL_2021_GIZMo_paper.pdf
7. V. Cerrone, *DUNE ND-LAr 2x2 Demonstrator Tests*, 2022. Legacy SSH, InfluxDB, and Grafana readout implementation.
[Fermilab Indico report attachment](#)
8. Public legacy client source, `gizmo_control`.
https://github.com/vanessacerrone/gizmo_control
9. Public GIZMo Kria runtime, OPC UA contract, historian, and dashboard documentation.
<https://github.com/marroyav/GIZMo>
10. Public GIZMo Slow Controls ICD and dual-platform DCS intake package.
<https://github.com/marroyav/gizmo-icd>
11. Public GIZMo historian archive schema and verification tools.
<https://github.com/marroyav/gizmo-data-archive>
12. Public GIZMo Ignition project and history-migration tooling.
<https://github.com/marroyav/gizmo-ignition>

Important: Several source documents describe prototypes or installations other than the DUNE Far Detector. Their values are clearly labeled as legacy or proposed in this guide. The current released drawings, Kria software manual, site characterization, and approved work controls take precedence.